Bruhath Bengaluru Mahanagara Palike.

Yalahanka Sattellite Town Sub Division, Bangalore-560064

Completion Report

Work Record No

Name of work:-	Consultancy services for detailed Project report, field survey, General Report Basic Drawing, Technical Report, detailed drawing, detailed cost Estimate for restoration and improvements of balance roads of Ananthpura village, Prakruthi layout, Nisarga layout and surrounding areas in ward no:03 of Yelahanka New Town Sub Division (Package No – 06)				
1) Sanctioned Estimate No. and Date :	10.00 Crore				
2) Name of Contractor	KOTRESHA.H.				
3) Time stipulated for completion of work	Two Weeks				
4) Date of Commencement of Work	8.02.2022				
5) Date of Completion of Work	21.02.2022				
M B No	4936				
Page No	493533				
6) Name of the officer official incharge of the work					
1) Asst. Exe. Engineer	Sri Sachin. H. P				
2) Asst. Engineer	Sri Ramakrishnaiah B N				
Estimate Amount / Tender	Amount claimed asper actuals	Excess	Savings	Remarks	
Rs 996000=00	996000=00	—	—	—	

1 **Certified that the above work has been completed with in the stipulated time Sinoted in entrustment**

2 **Certified that above work has been executed satisfactorily**

Assistant Engineer
Ward No:03, Attur
BBMP, Bangalore

Asst.Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore-106

Executive Engineer
Bruhat Bangaluru Mahanagara Palike
Yelahanka, Division